


**Status of Infrastructure Projects  
as of 10 July 2023 (2nd Quarter CY 2023)**

ITB GA-BAC No.	JO No.	Project Name	Contractor	ABC	Contract Price	Project Date			Project Status			Status	EXTENSIONS/ SUSPENSIONS			Amount Paid
						Duration (Calendar days)	Started	Target Date of Completion	Percentage of Completion	Date Completed	Days Delayed		REMARKS	Approved Additional Calendar Days	Revised Target date of Completion	
2022C-IP-42	24-2022	Repair of Transient Quarters	Polymer-Vic Construction	4,360,000.00	3,286,147.45	150	18-Jan-23	17-Jun-23	100%	15-Jun-23	-	Complete	For preparation of necessary documents to be provided by the contractor	-	-	3,286,147.45 (For payment)
2022C-IP-53	25-2022	Renovation of Tuluyan C	Five A Construction	2,220,000.00	1,647,173.22	125	18-Jan-23	23-May-23	100%	12-Apr-23	-	Complete	PAID	-	-	1,647,173.22
2022C-IP-53	26-2022	Repair of Old Ugnayan	Five A Construction	1,762,000.00	1,301,961.62	90	18-Jan-23	18-Apr-23	12.71%	-	-	On-going	Project temporarily suspended starting 24 January 2023 ; Suspension lifted on 23 June 2023	-	15-Sep-23	-
2023-IP-26		Repair of CAPD Storage Area	-	-	-	-	-	-	-	-	-	Ongoing procurement	Bid opening conducted on 11 May 2023; Reso NOA for signature of DA	-	-	-
2023-IP-37		Repair of TMS Office	-	-	-	-	-	-	-	-	-	Ongoing procurement	Bid opening conducted on 07 Jul 2023; For Bid evaluation of BAC TWG	-	-	-
2023-IP-38C		Receiling of Machine Shop Building	-	-	-	-	-	-	-	-	-	Ongoing procurement	Bid opening conducted on 07 Jul 2023; For Bid evaluation of BAC TWG	-	-	-

Prepared By:

  
**MS. CYNTHIA A DIMAYUGA**  
 CMG, PMS, PLD

Checked By:

  
**MS. WILLABELLE BULAN**  
 C, Procurement Section, PLD

Noted By:

  
**MS. ROWEENA G. BASA, CPA**  
 Supt., Planning and Logistics Div.

W