

Status of Infrastructure Projects

as of 17 January 2023

ITB GA-BAC No.	JO No.	Project Name	Contractor	ABC	Contract Price	Project Date			Project Status			Status	EXTENSIONS/ SUSPENSIONS			Amount Paid
						Duration (Calendar days)	Started	Target Date of Completion	Percentage of Completion	Date Completed	Days Delayed		REMARKS	Approved Additional Calendar Days	Revised Target date of Completion	
2021C-IP-27	09-2021	Construction of New Composition Building at Primer Plant	AJN	5,992,000.00	4,848,654.35	180	20-Jan-22	18-Jul-22	100%	-	-	on-going	Not yet accepted; contractor to address/comply the punchlist provided by the Engineering Division	-	-	-
2022-IP-43	21-2022	Re-roofing of SARUS Building	AJN Construction	3,925,000.00	3,310,260.88	150	22-Dec-22	21-May-23	10%	-	-	on-going	-	-	-	-
2022C-IP-42	24-2022	Repair of Transient Quarters	Polymer-Vic Construction	4,360,000.00	3,286,147.45	150	-	-	-	-	-	for serving of NTP on 18 Jan 2023	-	-	-	-
2022C-IP-53	25-2022	Renovation of Tuluyan C	Five A Construction	2,220,000.00	1,647,173.22	125	-	-	-	-	-	for serving of NTP on 18 Jan 2023	-	-	-	-
2022C-IP-53	26-2022	Repair of Old Ugnayan	Five A Construction	1,762,000.00	1,301,961.62	90	-	-	-	-	-	for serving of NTP on 18 Jan 2023	-	-	-	-

Prepared By:

Cadina ayug
MS. CYNTHIA A DIMAYUGA
 CMG, PMS, PLD

Checked By:

Willabelle Bulan
MS. WILLABELLE BULAN
 C, Procurement Section, PLD

Noted By:

Roweena G. Basa
MS. ROWEENA G. BASA, CPA
 Supt., Planning and Logistics Div.