



GOVERNMENT ARSENAL
DEPARTMENT OF NATIONAL DEFENSE
 Camp General Antonio Luna
 Lamao, Limay, Bataan

Status of Infrastructure Projects
as of 31 March 2024

ITB GA-BAC No.	JO No.	Project Name / Location	Contractor	ABC / Fund Source	Contract Price	Project Date			Project Status			Status	EXTENSIONS/ SUSPENSIONS			Amount Paid
						Duration (Calendar days)	Started	Target Date of Completion	Percentage of Completion	Date Completed	Days Delayed		REMARKS	Approved Additional Calendar Days	Revised Target date of Completion	
2022C-IP-53	26-2022	Repair of Old Ugnayan Location: Admin Bldg., Government Arsenal	Five A Construction	1,762,000.00 Continuing Appropriations FY 2021	1,301,961.62	90	18-Jan-23	18-Apr-23	100.00%	2-Oct-23	17	Complete	PAID	-	15-Sep-23	1,279,828.27 (Amt paid; less 22,133.35 for 17cd delay)
2023-IP-26	12-2023	Repair of CAPD Storage Area Location: CAPD Plant, Government Arsenal	Five A Construction	2,544,500.00 GAA FY 2023	1,956,561.27	120	25-Aug-23	23-Dec-23	100.00%	21-Dec-23	-	Complete	DV on process	-	-	1,956,561.27
2023-IP-37	13-2023	Repair of TMS Office Location: Government Arsenal	BPQ Construction and Trading	1,250,000.00 GAA FY 2023	1,027,919.71	120	3-Oct-23	31-Jan-24	100.00%	30-Jan-24	-	Complete	Awaiting documentary requirements to be submitted by the contractor	-	-	1,027,919.71
2023-IP-38C	14-2023C	Recelling of Machine Shop Building Location: Government Arsenal	BPQ Construction and Trading	1,498,267.00 Continuing Appropriations FY 2022	1,272,895.75	90	3-Oct-23	1-Jan-24	100.00%	21-Dec-23	-	Complete	DV on process	-	-	1,272,895.75
2023-IP-47C	16-2023C	Repair of Bldg. 15A at Propellant Plant Location: Government Arsenal	MJ Camacho Construction	3,081,000.00 Continuing Appropriations FY 2022	2,381,611.60	120	9-Nov-23	8-Mar-24	70.18%	-	-	On-going	-	-	-	-
	17-2023C	Repair of Bldg. 15B at Propellant Plant Location: Government Arsenal	MJ Camacho Construction	3,081,000.00 Continuing Appropriations FY 2022	2,381,611.60	120	9-Nov-23	8-Mar-24	70.18%	-	-	On-going	-	-	-	-
	18-2023C	Renovation of QAD Main Laboratory Location: QAD Bldg., Government Arsenal	MJ Camacho Construction	2,884,200.00 Continuing Appropriations FY 2022	2,229,563.24	100	9-Nov-23	17-Feb-24	51.77%	-	43	On-going	-	-	-	-

ITB GA-BAC No.	JO No.	Project Name / Location	Contractor	ABC / Fund Source	Contract Price	Project Date			Project Status			Status	EXTENSIONS/ SUSPENSIONS			Amount Paid
						Duration (Calendar days)	Started	Target Date of Completion	Percentage of Completion	Date Completed	Days Delayed		REMARKS	Approved Additional Calendar Days	Revised Target date of Completion	
2023-IP-47C	19-2023C	Re-ceiling of SARUS Building Location: Government Arsenal	AJN Construction, Inc.	1,499,585.00 Continuing Appropriations FY 2022	1,279,956.11	90	9-Nov-23	7-Feb-24	100.00%	30-Jan-24	-	Complete	DV on process	-	-	1,279,956.11
2023-IP-57	31-2023	Improvement of CBD MRM Warehouse Location: CBD, Government Arsenal	AS Macha Construction	1,523,000.00 GAA FY 2023	1,241,728.64	120	12-Feb-24	11-Jun-24	10.20%	-	-	On-going	-	-	-	-
	32-2023	Electrical Works at CBD Annealing Machine Location: CBD, Government Arsenal	BQA Construction	9,191,000.00 GAA FY 2023	8,450,278.13	120	12-Feb-24	11-Jun-24	0.00%	-	-	On-going	-	-	-	-
	33-2023	Improvement of Slope Protection at New Composition Building Location: Government Arsenal	Five A Construction	1,110,000.00 GAA FY 2023	901,338.00	120	12-Feb-24	11-Jun-24	36.77%	-	-	On-going	-	-	-	-

Prepared By:

Checked By:

Noted By:

Cynthia A Dimayuga
 MS. CYNTHIA A DIMAYUGA
 CMG, PMS, PLD

Willabelle Bulan
 MS. WILLABELLE BULAN
 C, Procurement Section, PLD

Roweena G. Basa
 MS. ROWEENA G. BASA, CPA
 Supt, Planning and Logistics Div.